

MART Tech Services Installation Check Sheet

Complete this form after completing the installation procedures as outlined in chapter 2 of the MART Manual and the Services By Others (S.B.O.) sheet for your washing machine.

Model No. _____ Serial No. _____
Customer _____ Contact _____
Phone _____ FAX _____

PRELIMINARY (VISUAL) INSPECTION

Inspected Power Washer for shipping damage. Yes ____ No ____
Note damages if any. _____

Physical Installation:

Is machine level per MART Manual? Yes ____ No ____
Is machine base frame shimmed and properly secured to floor? Yes ____ No ____

Services and Connections Electrical:

Is the machine grounded and wired for the correct voltage & amperage per MART Manual & S.B.O.? Yes ____ No ____
Is electrical power available and ready to be turned on? Yes ____ No ____

Water makeup & Chemical: (Please do not fill with water)

Is the minimum ½" water line installed per MART Manual & S.B.O.? Yes ____ No ____
Is water pressure available to the machine. Yes ____ No ____ Record water pressure : _____ psi
Is an adequate quantity of wash chemical available for startup? Yes ____ No ____
Is de-foamer available for wash chemical? Yes ____ No ____

Steam Exhaust

Is the steam exhaust piping & motor installed per MART Manual & S.B.O.? Yes ____ No ____
Is piping sealed so that it doesn't leak water or steam?? Yes ____ No ____
Is there a rain cap on the exit of the piping? Yes ____ No ____

Compressed air supply (for washers with 20, 30, or 40 hp single pumps)

Is the air line supplied per MART Manual & S.B.O.? Yes ____ No ____
Is air pressure available? Yes ____ No ____ Record compressed air pressure: _____psi

Gas supply Line (If applicable)

Is the burner installed per MART Manual & S.B.O.? Yes ____ No ____
Is the gas line sized correctly to supply the burner's BTUs? Yes ____ No ____

Gas flue pipe (If applicable)

Is the flue pipe installed per MART Manual & S.B.O.? Yes ____ No ____ What diameter is the flue pipe? _____Inches

Gas Burner Information (for gas heated washers). Please be advised that the MART Corporation recommends that a Boiler Technician or Gas Burner Technician be on site the day of start-up. The Technician is need for completion of the startup for warranty and could cause a delay in finishing the startup & training if not available. The technician needs to be equipped with a flu gas analyzer and tools to measure gas pressures. This is to insure that the burner system is operating at it's optimal capacity.

When the above items have been completed please sign here: _____

Thank you for taking time to complete the installation checklist. Please note failure to complete any of the steps in the MART Manual or S.B.O. can delay our Field Service Technician and additional charges. Should you have any questions regarding your MART Power Washer during the installation process, or anytime in the future, please call us at MART Tech Services. Please fax this completed check sheet to 314-567-6318
